

“SOLAR 1” OIL RECOVERY – DAILY PROGRESS REPORT

DPR No.:	014	Date:	23rd March 2007
-----------------	-----	--------------	-----------------

ASSETS	
Name	Location
“ALLIED SHIELD” – DP Vessel	Wreck site, 10° 15.5’N, 122° 29.15’E.
Sonsub Discovery 5 & Triton 4 -ROV	On board “ALLIED SHIELD”
Sonsub Oil Recovery Equipment	On board “ALLIED SHIELD”
“ATLAS” – OSR Barge	Bacolod anchorage
“MARANAW” – OSR Tug	On site
“BALINTAWAK” – OSR Tug	On site
Designated OSR Aircraft	Stand by

PERSONNEL ON BOARD	
Personnel	Total On Board
Marine Crew	22
Sonsub	28
Others	1
Total	51

WEATHER CONDITIONS				
Time	Wind Speed (Kts)	Wind Direction	Wave Height (m)	Remarks
0600	19	NE	1.5	
1200	17	NE	1.5	
1800	15	NNE	1	
2400	16	NNE	1	

SUMMARY OF ACTIVITIES	
Time	Description
0000	“ALLIED SHIELD” located over wreck location
0148	Hull safety valve installed at 5P forward, tank penetrated.
0347	Commence oil recovery from 5P to shuttle
0455	Suspend oil recovery at 5P for installation of water injection safety valve.
0638	Re-commence oil recovery at 3P into shuttle.
0815-0900	PCG officer on board for operational briefing
0948	Complete recovery of oil from 3P, hull safety valve closed
1000	Complete installation of hull plug at tank 3P forward.
	Preparations for ROV access for installation of water injection safety valve at 5P aft
1950	Complete installation of hull plug at tank 3P aft.
	Continuous operations for installation of water injection safety valve at 5P

2359	End of day
------	------------

PLANNED ACTIVITIES FOR NEXT 24 HOURS

Install water injection hull safety valve at 5P
Re-commence oil recovery at 5P
Install hull safety valves at 2P

Jon Walker
London Offshore Consultants
Client Representative
