

“SOLAR 1” OIL RECOVERY – DAILY PROGRESS REPORT

DPR No.:	004	Date:	13 th March 2007
-----------------	-----	--------------	-----------------------------

ASSETS	
Name	Location
“ALLIED SHIELD” – DP Vessel	Wreck site, 10°15.5’N, 122°29.15’E.
Sonsub Discovery 5 & Triton 4 -ROV	On board “ALLIED SHIELD”
Sonsub Oil Recovery Equipment	On board “ALLIED SHIELD”
“ATLAS” – OSR Barge	Bacolod anchorage
“MARANAW” – OSR Tug	On site
“BALINTAWAK” – OSR Tug	On site
Designated OSR Aircraft	Stand by

PERSONNEL ON BOARD	
Personnel	Total On Board
Marine Crew	22
Sonsub	26
Others	1
Total	49

WEATHER CONDITIONS				
Time	Wind Speed (Kts)	Wind Direction	Wave Height (m)	Remarks
0600	18	NE	1.5-2	
1200	18	NE	1.5-2	
1800	16	NNE	1.5	
2400	16	NNE	1.5	

SUMMARY OF ACTIVITIES	
Time	Description
0000	“ALLIED SHIELD” located over wreck location
0130	Clump weight for shuttle wet park in position off wreck Preparing shuttle ballast chains for over boarding
0250	Commence “SOLAR 1” pre survey Preparing equipment for securing of mooring line obstacles on the wreck
0755	ROV’s commence continuous securing of mooring lines and prepare access to work site on main deck.
2359	End of day

PLANNED ACTIVITIES FOR NEXT 24 HOURS
Wet storage clump weight installation completed
Pre-operation survey "SOLAR 1" completed
Continue securing mooring lines and prepare access to work site
Continue preparing and deploying oil recovery equipment

Jon Walker

London Offshore Consultants

Client Representative