

## “SOLAR 1” OIL RECOVERY – DAILY PROGRESS REPORT

<b>DPR No.:</b>	006	<b>Date:</b>	15 <sup>th</sup> March 2007
-----------------	-----	--------------	-----------------------------

ASSETS	
Name	Location
“ALLIED SHIELD” – DP Vessel	Wreck site, 10° 15.5’N, 122° 29.15’E.
Sonsub Discovery 5 & Triton 4 -ROV	On board “ALLIED SHIELD”
Sonsub Oil Recovery Equipment	On board “ALLIED SHIELD”
“ATLAS” – OSR Barge	Bacolod anchorage
“MARANAW” – OSR Tug	On site
“BALINTAWAK” – OSR Tug	On site
Designated OSR Aircraft	Stand by

PERSONNEL ON BOARD	
Personnel	Total On Board
Marine Crew	22
Sonsub	27
Others	1
<b>Total</b>	<b>50</b>

WEATHER CONDITIONS				
Time	Wind Speed (Kts)	Wind Direction	Wave Height (m)	Remarks
0600	15	N	1.5	
1200	14	NNE	1	
1800	13	NNE	1	
2400	14	NNE	1	

SUMMARY OF ACTIVITIES	
Time	Description
0000	“ALLIED SHIELD” located over wreck location
0200	Complete over boarding of shuttle buoyancy tank
	Continuous preparation by ROV of access to main deck work sites
	Continuous preparation by ROV of the main deck for the installation of hull safety valves
1005	Survey confirms position and orientation of wreck
1510	Complete preparing access to work sites on main deck
2130	Commence over boarding shuttle tank
2220	Shuttle tank in water, connected to buoyancy tank, commence lowering
2359	Complete shuttle tank wet parking at clump weight on sea bed
2359	End of day

<b>PLANNED ACTIVITIES FOR NEXT 24 HOURS</b>
---

Continue preparing main deck for installation of hull safety valves
---

Install hull safety valve
---------------------------

Commence deck penetration operation
-------------------------------------

Jon Walker  
London Offshore Consultants  
Client Representative